

Weekly Construction Progress Report

IB & Tanks Decommissioning Project

Period: Week Ending 2/21/2016

Project Work Performed:

- CHES continued inspections on boxes of staged material.
- CHES continued shipping staged boxes for disposal.

Work Projected Next Week:

- Continue shipping of boxes of staged material.

Action Items:**Solids Production:**

CHES restarted hauling material to the following facilities

- 2/16/2016 – 1 load of contact debris (~12 tons) hauled to Lone Mountain, OK facility.
- 2/18/2016 – 5 loads of IBS-8 material (~68 tons) to the Deer Park, TX facility
- 2/19/2016 – 4 loads of IBS-8 material (~ 61 tons) to the Deer Park, TX facility
 - 1 load of contact debris(~6) tons hauled to Lone Mountain facility in OK.

Water Production:

- No water was produced during this period.

Air/Odor Monitoring

- No air/odor monitoring activities were performed during this period.

Hercules Plant

Hattiesburg, MS

**Staged material****Staged material**